



MLGA

*Ministry of
Local
Government
Administration*

Republic
of Kosovo



SUMMARY REPORT OF PROJECTS
IMPLEMENTED BY MLGA IN
COOPERATION WITH
MUNICIPALITIES DURING 2025



Republika e Kosovës
Republika Kosova - Republic of Kosovo
Qeveria - Vlada - Government

Ministria e Administrimit të Pushtetit Lokal
Ministarstvo Administracije Lokalne Samouprave
Ministry of Local Government Administration

Department of Planning and Local Economic Development

Division for Supervision and Implementation of Projects at the Local Level

MARCH 2026

TABLE OF CONTENT

LIST OF ABBREVIATIONS	5
I. INTRODUCTION	6
II. PROGRAM PLANNING BASED ON BUDGET ALLOCATIONS FOR 2025	6
III. METHODOLOGY.....	7
IV. MONITORING AND IMPLEMENTATION OF PROJECTS.....	8
SUMMARY REPORT OF PROJECTS IMPLEMENTED	9
BY MLGA PROGRAMS.....	9
IN COOPERATION WITH BENEFICIARY MUNICIPALITIES DURING 2025.....	9
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	10
<i>BENEFICIARY MUNICIPALITY: KACANIK</i>	10
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	11
<i>BENEFICIARY MUNICIPALITY: PRIZREN</i>	11
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	12
<i>BENEFICIARY MUNICIPALITY: PRIZREN</i>	12
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	13
<i>BENEFICIARY MUNICIPALITY: PRIZREN</i>	13
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	14
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	14
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	15
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	15
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	16
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	16
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	17
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	17
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	18
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	18
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	19
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	19
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	20
<i>BENEFICIARY MUNICIPALITY: SUHAREKE</i>	20
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	21
<i>BENEFICIARY MUNICIPALITY: LIPJAN</i>	21
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE.....	22
<i>BENEFICIARY MUNICIPALITY: LIPJAN</i>	22

DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	23
<i>BENEFICIARY MUNICIPALITY: LIPJAN</i>	23
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	24
<i>BENEFICIARY MUNICIPALITY: KLINE</i>	24
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	25
<i>BENEFICIARY MUNICIPALITY: KLINE</i>	25
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	26
<i>BENEFICIARY MUNICIPALITY: KLINE</i>	26
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	27
<i>BENEFICIARY MUNICIPALITY: KLINE</i>	27
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	28
<i>BENEFICIARY MUNICIPALITY: DRAGASH</i>	28
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	29
<i>BENEFICIARY MUNICIPALITY: DRAGASH</i>	29
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	30
<i>BENEFICIARY MUNICIPALITY: DRAGASH</i>	30
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	31
<i>BENEFICIARY MUNICIPALITY: DRENAS</i>	31
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	32
<i>BENEFICIARY MUNICIPALITY: SOUTH MITROVICA</i>	32
DONOR CO-FINANCING PROGRAM BASED ON MUNICIPAL PERFORMANCE	33
<i>BENEFICIARY MUNICIPALITY: PARTESH</i>	33
SUPPORT PROGRAM FOR INFRASTRUCTURE PROJECTS FOR COMMUNITIES IN RKS	34
<i>BENEFICIARY MUNICIPALITY: PEJE</i>	34
TABLE OF PROJECTS FINANCED IN MUNICIPALITIES BY MLGA FOR THE YEAR 2025	36
V. RECOMMENDATIONS	39

LIST OF ABBREVIATIONS

MLGA - Ministry of Local Government Administration

DPLED - Department of Planning and Local Economic Development

DSIPLL - Division for Supervision and Implementation of Projects at the Local Level

DEMOS - The Decentralization and Support to Municipalities (DEMOS) Project is a project of the Swiss Agency for Development and Cooperation (SDC), co-financed by Sweden and Norway, implemented by HELVETAS Swiss Intercooperation-Kosovo.

SDC - Swiss Agency for Development Cooperation

SIDA - Swedish International Development Cooperation Agency

NORAD - Norwegian Agency for Development Cooperation

EU - European Union

GPK - Municipal Performance Grant

BNK - Inter-municipal Cooperation

MeM - Financial support agreements

NAO - National Audit Office

I. INTRODUCTION

The Ministry of Local Government Administration, based on its mandate to advance local governance, in cooperation with elected structures and municipal officials to provide effective services for citizens, as in every budget year, in 2025 has supported the municipalities of the Republic of Kosovo with budgetary funds to implement various public infrastructure projects.

The Ministry of Local Government Administration (MLGA) in its mission in relation to municipalities aims to Advance Local Governance in Cooperation with other relevant institutions, which consists of providing efficient services at the municipal level and as close to citizens as possible.

The municipalities of the Republic of Kosovo continuously need new investments in public infrastructure, so we as the MLGA have opened calls for 2025.

In 2025, 26 projects were implemented in (municipalities according to investment fields or sectors: 3 in the environment, 18 in infrastructure, 1 in sanitation, 1 in education, 1 in culture, 2 in lighting).

II. PROGRAM PLANNING BASED ON BUDGET ALLOCATIONS FOR 2025

For 2025, MLGA has implemented 26 projects from the following programs:

1. From the program "Co-financing with donors for the municipal performance-based grant scheme", an amount of €4,500,000.00 has been planned for capital investments, while an amount of €3,448,845.25 or 77% has been spent, based on the following implementation procedures:
 - Performance assessment of the year 2023 for the municipal performance grant for the fiscal year 2025,
 - Agreements and understandings were signed for the municipalities benefiting from the Performance Grant on 18.03.2025,
 - The commitment of funds was made on 11.06-19.06.2025 due to the implementation of the Law No. 08/L-332 on Budget Allocations for the Budget of the Republic of Kosovo for 2025, specifically Article 14 - Unforeseen expenditures and reserves.
 - The Memorandum of Understanding defines the obligations of the signing parties according to the article of the Agreement - obligations of the municipalities, the latter are obliged to develop procurement procedures according to the legislation in force.

2. From the program "Municipal Program for Development of Socio-Economic Infrastructure and Inter-Municipal Cooperation", an amount of €50,000.00 has been planned for capital investments, while an amount of €50,000.00 or 100% has been spent, based on the following implementation procedures:
 - The call for applications was open from January 24, 2025 to January 31, 2025,
 - The Memorandum of Understanding was signed on 24.02.2025,
 - The commitment of funds was made on 04.07.2025, due to the implementation of the Law No. 08/L-332 on Budget Allocations for the Budget of the Republic of Kosovo for 2025, specifically Article 14 - Unforeseen expenditures and reserves,
 - The Memorandum of Understanding has defined the obligations of the signing parties according to Article of the Agreement - the obligations of the municipalities, the latter are obliged to develop procurement procedures according to the legislation in force.

3. From the program "Support for infrastructure projects for communities in the Municipalities of the Republic of Kosovo", an amount of €100,000.00 has been planned for capital investments, while an amount of €100,000.00 or 100% has been spent, based on the following implementation procedures:
 - The call for applications was open from January 24, 2025 to January 31, 2025,
 - The Memorandum of Understanding was signed on 24.02.2025.
 - The commitment of funds was made on 10.03.2025
 - The Memorandum of Understanding has defined the obligations of the signing parties, according to the article of the Agreement - the obligations of the municipalities, the latter are obliged to develop procurement procedures according to the legislation in force.

III. METHODOLOGY

The drafting of this report was based on the process of implementing projects during 2025 such as: Budget allocations for capital investments based on Law 08/L-332 on the Budget of the Republic of Kosovo for 2025; Drafting of criteria; Launching of funds for financing; Acceptance of applications from municipalities; Process of evaluating applications by the evaluation committee; Notification of beneficiary municipalities; Signing of Memorandums of Understanding for financing; Preparation of the PIP, Acceptance of the government's decision for reallocation of funds and Commitment of funds; Tendering procedures by municipalities based on Memorandums of Understanding for financing; Implementation of projects by municipalities and Monitoring of project implementation by MLGA.

In 2025, from the three program calls, there were 47 applications with project proposals according to the programs:

- for the program “Co-financing with donors for the municipal performance-based grant scheme” a total of 43 applications, of which 25 were financed by MLGA funds and 18 by donor funds which are implemented directly by municipalities after the transfer of funds from donors;
- for the program “Municipal Program for Development of Socio-Economic Infrastructure and Inter-Municipal Cooperation” a total of 2 applications;
- for the program “Support for Community Infrastructure Projects in Municipalities of the Republic of Kosovo” a total of 2 applications.

After the application, financial resources were allocated for 27 projects and Memorandums of Understanding for financing were signed. Of these, 26 projects were implemented in 10 municipalities, while 1 project failed as a result of procurement procedures by the municipality.

IV. MONITORING AND IMPLEMENTATION OF PROJECTS

Based on the work plan for 2025 and the Memorandum of Understanding for co-financing with municipalities, obligations arise for the implementation of joint activities with municipalities such as:

- Technical meetings with municipalities for contracted projects,
- Field visits to verify the progress of works,
- Realization of payments,
- Transfer of assets to the ownership of municipalities, where the project has been completed.

All these projects have been monitored by engineers - monitors of the Division for Project Implementation Supervision at Local Level within the DPISLL-MLGA.

**Summary report of projects implemented
by MLGA programs
in cooperation with beneficiary municipalities during 2025**

March 2026

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: KACANIK

FINANCIAL SUPPORT AGREEMENT

Project:	Construction and arrangement of public spaces in the locations: Kacanik, Begrace and Kovacec	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		155,883.90 €
The value of co-financing from the municipality		85,227.21 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		05.09.2025
Contract value		241,111.11 €
The amount of the payment by MLGA		155,883.90 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: PRIZREN

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the Physical Education Hall at 'Gani Saramati' Secondary School	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		400,000.00 €
The value of co-financing from the municipality		375,000.62 €



CONTRACT



Procurement procedure		Municipality
Date of signing the contract		04.07.2025
Contract value		775,000.62 €
The amount of the payment by MLGA		383,500.00 €
Percentage of project realization funded from the MLGA budget		95.88 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: PRIZREN

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the green market and underground parking in Prizren	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		452,332.71 €
The value of co-financing from the municipality		815,207.32 €



CONTRACT


Procurement procedure		Municipality
Date of signing the contract		18.08.2025
Contract value		1,267,540.03 €
The amount of the payment by MLGA		416,043.38 €
Percentage of project realization funded from the MLGA budget		91.98 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: PRIZREN

FINANCIAL SUPPORT AGREEMENT

Project:	Building infrastructure in the village of Vermica	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		333,036.63 €
The value of co-financing from the municipality		37,102.26 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		11.06.2025
Contract value		370,138.89 €
The amount of the payment by MLGA		333,036.63 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the road connecting the villages of Dubrave - Savrove	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		85,000.00 €
The value of co-financing from the municipality		19,595.30 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		17.07.2025
Contract value		104,595.30 €
The amount of the payment by MLGA		85,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the road connecting the villages of Shiroka-Sopija-Topliqan	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		100,000.00 €
The value of co-financing from the municipality		24,443.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		30.10.2025
Contract value		124,443.00 €
The amount of the payment by MLGA		49,658.40 €
Percentage of project realization funded from the MLGA budget		49.66 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the Skopje road connecting the villages of Terrnje and Neperbisht	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		112,000.00 €
The value of co-financing from the municipality		16,128.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		02.07.2025
Contract value		128,128.00 €
The amount of the payment by MLGA		112,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the road connecting the villages of Samadrajxhe-Doberdelan	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		40,000.00 €
The value of co-financing from the municipality		13,755.40 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		07.07.2025
Contract value		53,755.40 €
The amount of the payment by MLGA		40,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of Luigj Nikolla road - segment in Suhareka	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		17,000.00 €
The value of co-financing from the municipality		6,764.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		07.07.2025
Contract value		23,764.00 €
The amount of the payment by MLGA		17,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Asphalting the road to the MCFM and the police and fire station in the village of Studencan	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		27,381.23 €
The value of co-financing from the municipality		1,724.27 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		07.07.2025
Contract value		29,105.50 €
The amount of the payment by MLGA		27,381.23 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SUHAREKE

FINANCIAL SUPPORT AGREEMENT

Project:	Asphalting of the streets "Garibaldi, Adem Kuqi, Milit Kryeziu, Fadil Elshani, Vudro Wilson and Migjeni" in Suhareka	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		170,000.00 €
The value of co-financing from the municipality		68,479.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		12.08.2025
Contract value		238,479.00 €
The amount of the payment by MLGA		170,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: LIPJAN

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the KLA veterans' museum house in Krojmir	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		82,000.00 €
The value of co-financing from the municipality		39,555.55 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		17.07.2025
Contract value		121,555.55 €
The amount of the payment by MLGA		51,304.58 €
Percentage of project realization funded from the MLGA budget		62.57 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: LIPJAN

FINANCIAL SUPPORT AGREEMENT

Project:	Reconstruction of the Ajet Kozhani Poturofc and Ribar i Madh roads	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		285,999.78 €
The value of co-financing from the municipality		0 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		18.07.2025
Contract value		266,715.00 €
The amount of the payment by MLGA		257,708.22 €
Percentage of project realization funded from the MLGA budget		90.11 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: LIPJAN

FINANCIAL SUPPORT AGREEMENT

Project:	Reconstruction of the Dobratine - Sllovi road	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		235,000.00 €
The value of co-financing from the municipality		32,381.95 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		09.07.2025
Contract value		267,381.95 €
The amount of the payment by MLGA		235,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: KLINE

FINANCIAL SUPPORT AGREEMENT

Project:	Expansion of the public lighting network in Dolle-Dresnik, Jashanic, Drenovc, Shtupel, Kline, Leskoc, Gremnik, Qupeve e Ulet, Siqeve, Resnik, Gj.Madhe, Dush, etc.	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		60,000.00 €
The value of co-financing from the municipality		159,832.50 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		22.05.2025
Contract value		219,832.50 €
The amount of the payment by MLGA		60,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: KLINE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of sewerage in Shtupel-Kernice-Binxhe-Grabce- Second phase	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		49,384.21 €
The value of co-financing from the municipality		79,615.79 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		24.06.2025
Contract value		129,000.00 €
The amount of the payment by MLGA		49,384.21 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: KLINE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of cemetery fences in Gj.Madh, Volljak, Sferke, Jashanice, Siqeve, Gremnik, Zajm, K.e Vogel, Shtupel, etc.	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		50,000.00 €
The value of co-financing from the municipality		152,355.00 €



CONTRACT


Procurement procedure		Municipality
Date of signing the contract		01.07.2025
Contract value		202,355.00 €
The amount of the payment by MLGA		50,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: KLINE

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of underground and aboveground infrastructure Gllareve-Rixheve-Stapanice-Zabergje - Second phase	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		60,000.00 €
The value of co-financing from the municipality		127,000.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		20.06.2025
Contract value		187,000.00 €
The amount of the payment by MLGA		60,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: DRAGASH

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the Brodosane-Zaplluzhe and Brrut-Bellobrad sidewalks	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		77,441.41 €
The value of co-financing from the municipality		2,858.41 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		03.07.2025
Contract value		80,299.82 €
The amount of the payment by MLGA		57,268.66 €
Percentage of project realization funded from the MLGA budget		73.95 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: DRAGASH

FINANCIAL SUPPORT AGREEMENT

Project:	Road paving in the Opoja region	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		100,000.00 €
The value of co-financing from the municipality		1,994.69 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		03.07.2025
Contract value		101,994.69 €
The amount of the payment by MLGA		96,292.92 €
Percentage of project realization funded from the MLGA budget		96.29 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: DRAGASH

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the Dragash-Shajne village bridge sidewalk, Construction of the Dragash-Kukajan village sidewalk, Construction of the retaining wall at the city cemetery, and installation of lighting on the Dragash ring road	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		133,384.46 €
The value of co-financing from the municipality		1,944.82 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		30.07.2025
Contract value		135,329.28 €
The amount of the payment by MLGA		74,797.32 €
Percentage of project realization funded from the MLGA budget		56.08 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: DRENAS

FINANCIAL SUPPORT AGREEMENT

Project:	Asphalting of the Llapushnik-Berisha road - Second phase	
Date of signing the Agreement for Financial Support		18.03.2025
The allocation of funds from MLGA		473,000.00 €
The value of co-financing from the municipality		24,724.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		19.08.2025
Contract value		497,724.00 €
The amount of the payment by MLGA		447,951.60 €
Percentage of project realization funded from the MLGA budget		94.70 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: SOUTH MITROVICA

FINANCIAL SUPPORT AGREEMENT

Project:	Construction of the Cen Stantergu road	
Date of signing the Agreement for Financial Support	07.04.2025	
The allocation of funds from MLGA	500,000.00 €	
The value of co-financing from the municipality	962,921.90 €	



CONTRACT

Procurement procedure	Municipality
Date of signing the contract	09.10.2025
Contract value	1,462,921.90 €
The amount of the payment by MLGA	218,479.20 €
Percentage of project realization funded from the MLGA budget	43.70 %

Donor Co-financing Program based on Municipal Performance

Beneficiary municipality: PARTESH

FINANCIAL SUPPORT AGREEMENT

Project:	Fencing and arrangement of the park in the village of Partesh, Municipality of Partesh	
Date of signing the Agreement for Financial Support		10.04.2025
The allocation of funds from MLGA		1,155.67 €
The value of co-financing from the municipality		9,479.33 €



CONTRACT


Procurement procedure		Municipality
Date of signing the contract		23.10.2025
Contract value		10,635.00 €
The amount of the payment by MLGA		1,155.00 €
Percentage of project realization funded from the MLGA budget		99.94 %

Support program for infrastructure projects for communities in RKS

Beneficiary municipality: PEJE

FINANCIAL SUPPORT AGREEMENT

Project:	Multifunctional Approach for Active Communities in the Health Path of the Municipality of Peja	
Date of signing the Agreement for Financial Support		24.02.2025
The allocation of funds from MLGA		100,000.00 €
The value of co-financing from the municipality		19,375.00 €



CONTRACT

Procurement procedure		Municipality
Date of signing the contract		22.05.2025
Contract value		119,375.00 €
The amount of the payment by MLGA		100,000.00 €
Percentage of project realization funded from the MLGA budget		100 %

Municipal Program for Socio-Economic Infrastructure Development and Inter-Municipal Cooperation

Beneficiary municipality: PEJE

FINANCIAL SUPPORT AGREEMENT

Project: **Installation of Public Lighting in the Village of Nakell and the Village of Gorazhdec in the Municipality of Peja**

Date of signing the Agreement for Financial Support	24.02.2025
The allocation of funds from MLGA	50,000.00 €
The value of co-financing from the municipality	44,835.00 €



CONTRACT

Procurement procedure	Municipality
Date of signing the contract	17.07.2025
Contract value	94,835.00€
The amount of the payment by MLGA	50,000.00 €
Percentage of project realization funded from the MLGA budget	100 %

TABLE OF PROJECTS FINANCED IN MUNICIPALITIES BY MLGA FOR THE YEAR 2025

Municipality	No. of projects	Name of project	Source of financing	Procurement procedures	Contract value	Financing/co-financing by MLGA according to MoU	Value of co-financing from the municipality based on the contract	Payments from MLGA
KACANIK	1	Construction and arrangement of public spaces in the locations: Kacanik, Begrace and Kovacec	Performance	Municipality	241,111.11 €	155,883.90 €	85,227.21 €	155,883.90 €
PRIZREN	2	Construction of the Physical Education Hall at 'Gani Saramati' Secondary School	Performance	Municipality	775,000.62 €	400,000.00 €	375,000.62 €	383,500.00 €
PRIZREN	3	Construction of the green market and underground parking in Prizren	Performance	Municipality	1,267,540.03 €	452,332.71 €	815,207.32 €	416,043.38 €
PRIZREN	4	Building infrastructure in the village of Vermica	Performance	Municipality	370,138.89 €	333,036.63 €	37,102.26 €	333,036.63 €
SUHAREKE	5	Construction of the road connecting the villages of Dubrave - Savrove	Performance	Municipality	104,595.30 €	85,000.00 €	19,595.30 €	85,000.00 €
SUHAREKE	6	Construction of the road connecting the villages of Shiroka-Sopija-Topliqan	Performance	Municipality	124,443.00 €	100,000.00 €	24,443.00 €	49,658.40 €
SUHAREKE	7	Construction of the Skopje road connecting the villages of Ternje and Neperbisht	Performance	Municipality	128,128.00 €	112,000.00 €	16,128.00 €	112,000.00 €

SUHAREKE	8	Construction of the road connecting the villages of Samadrajxhe-Doberdelan	Performance	Municipality	53,755.40 €	40,000.00 €	13,755.40 €	40,000.00 €
SUHAREKE	9	Construction of Luigj Nikolla road - segment in Suhareka	Performance	Municipality	23,764.00 €	17,000.00 €	6,764.00 €	17,000.00 €
SUHAREKE	10	Asphalting the road to the MCFM and the police and fire station in the village of Studencan	Performance	Municipality	29,105.50 €	27,381.23 €	1,724.27 €	27,381.23 €
SUHAREKE	11	Asphalting of the streets "Garibaldi, Adem Kuqi, Milit Kryeziu, Fadil Elshani, Vudro Wilson and Migjeni" in Suhareka	Performance	Municipality	238,479.00 €	170,000.00 €	68,479.00 €	170,000.00 €
LIPJAN	12	Construction of the KLA veterans' museum house in Krojmir	Performance	Municipality	121,555.55 €	82000.00 €	39,555.55 €	51,304.58 €
LIPJAN	13	Reconstruction of the Ajet Kozhani Poturofc and Ribar i Madh roads	Performance	Municipality	266,715.00 €	285,999.78 €	-	257,708.22 €
LIPJAN	14	Reconstruction of the Dobratine - Sllovi road	Performance	Municipality	267,381.95 €	235,000.00 €	32,381.95 €	235,000.00 €
KLINE	15	Expansion of the public lighting network in Dollc-Dresnik, Jashanic, Drenovc, Shtupel, Kline, Leskoc, Gremnik, Qupeve e Ulet, Siqeve, Resnik, Gj.Madhe, Dush, etc.	Performance	Municipality	219,832.50 €	60,000.00 €	159,832.50 €	60,000.00 €

KLINE	16	Construction of sewerage in Shtupel-Kernnice-Binxhe-Grabce-Second phase	Performance	Municipality	129,000.00 €	49,384.21 €	79,615.79 €	49,384.21 €
KLINE	17	Construction of cemetery fences in Gj.Madh, Volljak, Sferke, Jashanice, Siqeve, Gremnik, Zajm, K.e Vogel, Shtupel, etc.	Performance	Municipality	202,355.00 €	50,000.00 €	152,355.00 €	50,000.00 €
KLINE	18	Construction of underground and aboveground infrastructure Gllareve-Rixheve-Stapanice-Zabergje - Second phase	Performance	Municipality	187,000.00 €	60,000.00 €	127,000.00 €	60,000.00 €
DRAGASH	19	Construction of the Brodosane-Zaplluzhe and Brrut-Bellobrad sidewalks	Performance	Municipality	80,299.82 €	77,441.41 €	2,858.41 €	57,268.66 €
DRAGASH	20	Road paving in the Opoja region	Performance	Municipality	101,994.69 €	100,000.00 €	1,994.69 €	96,292.92 €
DRAGASH	21	Construction of the Dragash-Shajne village bridge sidewalk, Construction of the Dragash-Kukajan village sidewalk, Construction of the retaining wall at the city cemetery, and installation of lighting on the Dragash ring road	Performance	Municipality	135,329.28 €	133,384.46 €	1,944.82 €	74,797.32 €
DRENAS	22	Asphalting of the Llapushnik-Berisha road - Second phase	Performance	Municipality	497,724.00 €	473,000.00 €	24,724.00 €	447,951.60 €

SOUTH MITROVICA	23	Construction of the Cen Stantergu road	Performance	Municipality	1,462,921.90 €	500,000.00 €	962,921.90 €	218,479.20 €
PARTESH	24	Fencing and arrangement of the park in the village of Partesh, Municipality of Partesh	Performance	Municipality	10,635.00 €	1,155.67 €	9,479.33 €	1,155.00 €
PEJE	25	Multifunctional Approach for Active Communities in the Health Path of the Municipality of Peja	Infrastructure for communities	Municipality	119,375.00 €	100,000.00 €	19,375.00 €	100,000.00 €
PEJE	26	Installation of Public Lighting in the Village of Nakell and the Village of Gorazhdec in the Municipality of Peja	Socio-economic infrastructure	Municipality	94,835.00 €	50,000.00 €	44,835.00 €	50,000.00 €
TOTAL PAYMENTS FROM MLGA FINANCING								3,598,845.25 €

V. RECOMMENDATIONS

- Municipalities should prepare detailed projects before the procurement procedures for the projects awarded begin,
- Municipalities should focus on projects in sectors such as: regulation of public spaces, parks, green spaces, parking lots, improvement of infrastructure in school areas, children's play areas; sidewalks, sewage, water supply, lighting and other areas that fall under the competence of the municipal level,
- Municipalities should create opportunities for the involvement of citizens in identifying project needs and projects should be drafted based on the real situation on the ground,
- Municipal projects should be within the framework of the strategic documents of the municipalities (MTF, MDP, SLED as well as direct requests from citizens),
- Municipalities should address the recommendations of the NAO regarding the implementation of projects,

- MLGA will begin the procedures for calls at the beginning of the fiscal year so that the projects can be implemented with a more sustainable dynamic plan.